



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains at A Sector Main and cross roads in ward no -04.		
2	Sanctioned Estimate No. And Date			
3	Name of the Contractor	KRIDL		
4	Time Stipulated for Completion of work	90 days,		
5	Date of Commencement	Dt:- 7/03/2019		
6	Date of Completion:	Dt:- 14/10/2019		
7	Measurment Recorded			
	M.B No	1027		
	Page No	102630 to 643		
8	Name of the Office/ Officials incharge of the work			
	1) Asst. Exe.Engineer	SARATHI H.P		
	2) Asst. Engineer	Ramasanjeevaraj.		
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
		9910,000/-	-	
				Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramasanjeevaraj
AR

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Sarathi H.P

ASST. EXE.ENGINEER

SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE